RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants

To,

Date: 07-04-2021

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **CONSTRUCTION OF BUILDING AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO -01, 03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION.(PACKAGE-11).**

Ref: 1. Work Order No: BBMP/EE/YNK.D/W.O/260/2019-20

2. Job code: 004-20-000030

We are here with forwarding to M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064. Third & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 74,63,660.00/- (Rs. Seventy Four Lakhs Sixty Three Thousand Six Hundred and Sixty Only). First and Part bill for Rs. 98,92,622.54/- were previously submitted ,Second and Part bill for Rs. 1,13,97,752.50/- were previously submitted & the total bill amount submitted till date being Rs. 2,12,90,375.04/-(Rs.Two Crore Twelve lakhs Ninety Thousand Three Hundred Seventy Five and Four Paisa Only).

Thanking you,

A.E.E

AE

Yours faithfully,

For Rudraprasad Consultants

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Construction of Building and Other Civil Works and Playgrounds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division. (Package-11)

PMC

Third & Part Bill

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Construction of Building and Other Civil Works and Playgournds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)

Name of Client : EXECUTIVE ENGINEER, YELAHANKA DIVISION, BBMP, BANGALORE

Contractor/ Agency: M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Total Cost : Rs.74,63,660.00/-

Date Of Inspection : 07-04-21

Status Of Bill : Third & Part Bill

In the Presence of : a) Assistant Engineer Yelahanka division, BBMP, Bangalore
b) R. Karthik Reehan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
10	Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour Complete as per specificaiton and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons for heights more than 3.50m from ground level. - 0 to 5 mtrs. Complete as per specificaiton and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
12	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour Complete as per specificaitons and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

A.E.E

A.E

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour Complete as per specificaiton and as per the directions of the Engineer-in-charge of the work All terms and conditions are as per Tender Document. (GROUND FLOOR)	Work done upto the Billed Quantity and the Quality is satisfactory
16	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, Complete as per specifications and directions of the Engineer in charge. (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
20	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0Newton per sqmm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing Complete as per specifications and directions of the Engineer in charge. (First Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
22	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0Newton per sqmm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing Complete as per specifications and directions of the Engineer in charge. (Terrace Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
23	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing Complete as per specifications and directions of the Engineer in charge. (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
24	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing Complete as per specifications and directions of the Engineer in charge. (First Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

A.E.E

AE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

25	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners, wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing Complete as per specifications and directions of the Engineer in charge (Second Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
26	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners, wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications (Terrace Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
35	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, Complete as per specifications and directions of the Engineer in charge.(Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
36	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, Complete as per specifications and directions of the Engineer in charge.(First Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
37	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, Complete as per specifications and directions of the Engineer in charge.(Second Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

AE-1
A.E.E
AE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

39	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality..Complete as per specifications and directions of the Engineer in charge.(Ground floor)	Work done upto the Billed Quantity and the Quality is satisfactory
40	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality.Complete as per specifications and directions of the Engineer in charge.(First floor)	Work done upto the Billed Quantity and the Quality is satisfactory

A.E.E

RUDRAPRASAD CONSULTANTS BANGALORE

41	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality.Complete as per specifications and directions of the Engineer in charge.(Second floor)	Work done upto the Billed Quantity and the Quality is satisfactory
42	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery. Complete as per specifications and directions of the Engineer in charge.(First Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
43	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery, Complete as per specifications and directions of the Engineer in charge.(Second Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

A.E.E

AE

RUDRAPRASAD CONSULTANTS BANGALORE

44	Providing and fixing factory made Galvanized plain steel door frame of profile size 125x60 mm single rebate manufactured from galvanized plain steel sheet 1.25mm thick, confirming to IS:277. The door frame consists of hinge jamb, lock jamb, head and bottom tie bars, supply in knockdown condition & to be assembeled at site by mechanical means with special mitre joint. The bottom tie bar made out of galvanized plain steel sheet 1.60mm thick pressed angle 20 x 20mm screwed to the door frame. The stiffness of 3mm thick MS GATE & pre-trapped are to be welded inside the pre-punched alots of the door frames & 4 nos. of S.S.butt hinges 100 x 59 2.5mm to be screwed to the door frame. The stiffeners & mortor guards to be provided for fixing hardware fixtures. The door frame to be powder coated after pre-treatment of the surface. The door frame shall be filled with 1:3:6 cement concrete & to be fixed with adjustable lugs/hold fasts. Alternatively, dry fixing shall be permitted by using metallic expansion bolt. The rate is including transportation, loading, unloading, HOM etc. but excluding the hardware fixtures. Size 1000 x 2130 mm Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
45	Providing and fixing factory made Galvanized plain steel door shutters 32mm thick manufactured from pre painted galvanized plain steel sheet 0.60mm thick confirming to the IS:14246. The door shutters consists of two outer skins if steel sheets , lock seam jointed at vertical stile edges, horizontal top and bottom sides to form a double skin fully flush shell. Rigid polyyurethane Foam (PUF) of density 40 kg/m3 shall be filled in the hollow portion of door shutters for structure rigidly & sound insulation. The necessary stiffeners of the Galvanized plain steel sheet of minimum thickness 1.60mm to be provided for fixing all hardware fixtures. The rate is including transportation, loading, unloading, HOM etc. but excluding the hardware fixtures. Size 900 x 2035 x 32 mm .Complete as per specifications and directions of the Engineer in charge. (Second Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
46	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

Re-1
A.E.E

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

47	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., Complete as per specifications and directions of the Engineer in charge.(Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
48	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., Complete as per specifications and directions of the Engineer in charge.(First Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
49	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., , Complete as per specifications and directions of the Engineer in charge.(Second Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
50	Providing and fixing M.S.Grill over existing compound wall as per Chief Architect drawing No. 12686, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., Complete as per specification and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

A.E.E

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

60	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory -
62	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
64	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., Complete as per specifications.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
119	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar,with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete for beams,staircase,and roof with M-25 and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document. Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E1	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton. All terms and conditions are as per Tender Document(Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
E2	Providing RCC loft (atta) 7.5cms thick with cement concrete design mix M20 using clean granite or trap jelly of 20mm and down size with necessary reinforcements at 20cms centre to centre as per design including form work, centring, curing, etc., complete (exclusive of cost of steel and fabrication charges)	Work done upto the Billed Quantity and the Quality is satisfactory

A.E.E

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

E3	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer. Ground Floor	Work done upto the Billed Quantity and the Quality is satisfactory
E4	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer. First Floor	Work done upto the Billed Quantity and the Quality is satisfactory
E5	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer. Second Floor	Work done upto the Billed Quantity and the Quality is satisfactory
E6	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer. Terrace	Work done upto the Billed Quantity and the Quality is satisfactory

AE-1

A.E.E

EE

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in